


Bruhath Bangalore Mahanagar Palike
Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Providing M & R to Electrtrical installation of BBMP building in ward No 16,17 & 37
2	Sanctioned Estimate No. & Date	EE/ELE/AS/29/17-18, Dtd: 10/01/18
3	Head Of Account	P-0294- M & R to electrical installations in BBMP Buildings, schools, maternity Homes community halls markets and others
4	Work Order No & Date	EE/ELE/RRN/VO/04/18-19, Dtd: 28/07/2018
5	Name Of the Contractor	M/s Prema Electrical Enterprises
6	Amount of Estimate Rs.	Rs. 100000.00
7	Amoun of Expenditure Rs.	Rs 98558.00
	Excess Rs.	-
	Saving Rs.	1442.00
8	Date of Commencement of Work	28/07/2018
9	Date Of Completion of Work	27/07/2019
10	Measurement Book No & Page No:	2503/19-20 250226-33
11	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
12	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
13	Other details if Any	

This is to certify that the work of Providing M & R to Electrtrical installation of BBMP building in ward No 16,17 & 37 Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.


 Junior Engineer(Ele)
 R.R Nagar, BBMP.


 Asst. Exe. Engineer(Ele)
 Bruhath Bangalore Mahanagara Palike
 Rajarajeshwari Nagar Zone.


 Executive Engineer(Ele)
 Bruhath Bangalore Mahanagara Palike
 Rajarajeshwari Nagar Zone.